



PERIODIC FIRE ALARM INSPECTION AND TESTING REPORT

Inspection Performed by:
RTF Fire Protection
11445 Rockfield Ct. • Cincinnati, OH 45241
513-942-1500 • www.rtffire.com

Date: 08/25/25
Job#: 42950456

Location Name: Shiloh Adventist Garden Apartments
Address: 2277 Banning Rd.
City, ST ZIP: Cincinnati, OH 45239
Location Contact: Daryl Foster
Phone #: (513)542-2108 Email: d.foster@medshuntsville.com
Monitoring Co: Unknown Acct #: Unknown Phone #: Unknown

Primary FACU

Panel Mfg: Silent Knight Model #: SK-5208
Panel Location: 1st floor mechanical room
Input Voltage: 123.9 Circuit/Panel Location & #: Panel M1 Section 1 #42

Secondary Power

Charging Voltage: 26.4
Left: Date: 4/25/22 Rated V/AH: 12/9 Tested V/AH: 14.0/6.3 Result: Pass
Right: Date: 4/25/22 Rated V/AH: 12/9 Tested V/AH: 13.5/5.9 Result: Pass

Primary FACU Control Indicators and Trouble Conditions

	Pass/Fail		Pass/Fail		Pass/Fail
Lamps/LEDs/LCDs	<u>Pass</u>	Battery Trouble	<u>Pass</u>	Wiring Supervision	<u>Pass</u>
Local Annunciator	<u>Pass</u>	Phone Line 1	<u>Pass</u>	Ground Fault Trouble	<u>Pass</u>
AC Power Trouble	<u>Pass</u>	Phone Line 2	<u>Pass</u>		

Summary of Initiating Devices

Type	Qty Installed	Qty Tested	Qty Passed	Qty Failed	Comments
Manual Station	<u>10</u>	<u>10</u>	<u>10</u>		
Smoke Detector	<u>5</u>	<u>5</u>	<u>5</u>		
Plenum Smoke	<u>0</u>				
Duct Smoke Detector	<u>2</u>	<u>2</u>	<u>2</u>		
Heat Detector	<u>6</u>	<u>5</u>	<u>5</u>		<u>See notes below</u>
Waterflow	<u>1</u>	<u>1</u>	<u>1</u>		
Supervisory Valve	<u>3</u>	<u>3</u>	<u>3</u>		
Low Air	<u>0</u>				
Fire Pump	<u>0</u>				
Monitor Module	<u>0</u>				
Other	<u>0</u>				

Summary of Notification Devices

Type	Qty Installed	Qty Tested	Qty Passed	Qty Failed	Comments
Horn Strobe	<u>26</u>	<u>26</u>	<u>26</u>		
Speaker Strobe	<u>0</u>				
Strobe	<u>2</u>	<u>2</u>	<u>2</u>		
Horn	<u>0</u>				
Bell	<u>1</u>	<u>1</u>	<u>1</u>		
Speaker	<u>0</u>				
Other	<u>0</u>				



Summary of Control Devices

Type	Qty Installed	Qty Tested	Qty Passed	Qty Failed	Comments
Elevator Recall	1	1	1		
Elevator Shunt	1	1	0	1	See notes below
Fan Shut Down	0				
Door Holder/Release	0				
Door Unlock	0				
Other	0				

Summary:

Customer placed system on test and handled all communication with central station. Only had access to common areas and unlocked doors when testing horn strobes. Did not test one heat detector in the elevator shaft due to not having an elevator company on-site. The heat detector in the elevator equipment room went into alarm and reported to the panel but did not shunt trip the elevator. Performed annual inspection. Returned panel to normal.

Technician Name: Sabrina Eshelman
License #: 54.13.1779



List of Fire Alarm Devices

[illegible]



Additional FACUs

[illegible]

**** All deficiencies will be explained in remarks/deficiencies section of Inspection & Testing Report.**